


Campus Planning and Facilities

Week of 0 D U F K 2025 Update

Energy and Sustainability – The Campus Planning and Facilities team participated in the University’s Wellness fairs this month. A survey was conducted to learn more about what sustainability items are important to members of the community.

58 Participants - Planting

post viewed 0 w



Campus Planning and Facilities

Week of **March 3,** 2025 Update

One Pace Plaza West

- x Elevator Modernization work has been delayed due to the permit process. Work is expected to start later this week. Elevator # 8 will be out of service for 12 - 13 weeks. Signage will be installed to encourage stair use, which is related to a health awareness campaign.

Façade Inspection Safety Program (FISP)

- x The NYC Department of Buildings (DOB) has issued a stop work order on FISP work in the courtyard and Frankfort side of the 1 Pace Plaza facade on February 12. The contractor has immediately corrected the issue and is currently waiting for an appointment with DOB to rectify this.
- x Planned work on Frankfort lot side has been ongoing. The anticipated completion of this portion of FISP is at the end of February 2025, subsequently the sidewalk shed will be removed.
- x FISP contractor continues the façade repairs in the podium (Currently on the east facade/GolTw -2064-4.703.7 (hi)deO1 (thi)-0.7 (s)-3.8w (be)-4.8 (e)-4.rank (d)0.5(d wi)-0.7 (l)-0.8 (